

## DEVICE TEST RESULTS

District of Columbia Superior Court > BUILDING – C

ADDR ESS	DEVICE	TYPE	DESCRIPTION/LOCATION	PASS	FAIL	COMMENTS
1-003	TRI-2/60	SUPV	LL. Stair (B) Standpipe Valve	X		
1-004	FP-11	DUCT	D/D Lower Level AHU-1 Mech Rm L100	X		
1-005	TRI-2/60R	Relay	AHU-1 Shutdown Rm L100	X		
1-008	FPT-11	THERMAL	Heat Lower Lvl Elev Pit L104	X		Test with Schindler 4/2/2023, ASME A17
1-009	FPT-11	THERMAL	Heat Lower Lvl Elev Mach Rm	X		
1-010	FP-11	PHOTO	Smoke Low level EMR L104	X		
1-011	FP-11	PHOTO	D/D Lower Lvl AHU-B Return	X		
1-012	TRI-2/60R	Relay	Pri. Recall L104	X		Test with Schindler 4/2/2023, ASME A17
1-013	TRI-2/60R	Relay	Alt. Recall L104	X		
1-014	TRI-2/60R	Relay	Shunt Trip Elev. L104	X		
1-015	TRI-2/60R	Relay	Fire Hat Elev. L104	X		
1-016	TRI-2/60D	SUPV	LL Fire Pump Test Valve	X		NFPA 25. Functional test with BFPE Semi Annual
1-017		SUPV	LL Jockey Pump Supply	X		NFPA 25. Functional test with BFPE Semi Annual
1-018	FP-11	DUCT	D/D Lower Lvl AHU-B Mech Rm L102	X		
1-019	TRI-2/60R	Relay	AHU-B Shutdown Mech Rm L100	X		
1-020	FP-11	PHOTO	S/D Lower Lvl Fire Pump Rm B	X		
1-021	TRI-2/60D	SUPV	LL Fire Pump Rm Main Back Fl	X		NFPA 25. Functional test with BFPE Semi Annual
1-022		SUPV	LL Fire Pump Rm Main Back Fl	X		
1-023	TRI-2/60D	SUPV	LL Fire Pump Rm Bypass Valve	X		
1-024		SUPV	LL Fire Pump Rm Maine Valve	X		
1-025	TRI-2/60D	SUPV	LL Fire Pump Rm Bypass Valve	X		
1-026		SUPV	LL Fire Pump Rm Discharge Valve	X		
1-027	TRI-2/60D	SUPV	F/P Fault L/L Firm Pump Rm L102	X		
1-028		SUPV	F/P Phase Reverse Fire Pump Rm L102	X		
1-029	TRI-2/60R	Relay	Shunt LL Lvl Mach Rm L107	X		1-031 not found in the Field. Siemens to verify the exact location in Field.
1-031	TRI-2/60D	ALARM	W/F Lower Lvl Elev Mach Rm L107	X		
1-032		SUPV	T/S Lower Lvl Elev Mach Rm L107	X		
1-033	TRI-2/60D	ALARM	W/F Lower Lvl Elev Pit L104	X		Test with Schindler 4/2/2023, ASME A17
1-034		SUPV	T/S Lower Lvl Elev Pit L104	X		
1-035	FP-11	PHOTO	S/D Lower Lvl Mech Rm L106	X		1-038 not found in the Field. Siemens to verify the exact location in Field.
1-037	FP-11	PHOTO	S/D Lower Lvl Elev Mach Rm L107			1-039 not found in the Field. Siemens to verify the exact location in Field.
1-038	TRI-2/60D	ALARM	W/F Lower Lvl Elev Mach Rm L107	X		
1-039		SUPV	T/S Lower Lvl Elev Mach Rm L107	X		Test with Schindler 4/2/2023, ASME A17
1-040	FPT-11	THERMAL	Heat Lower Lvl Elev Mach L107	X		
1-041	FP-11	PHOTO	S/D Lower Lvl Elev Mach Rm L107	X		
1-042	FPT-11	THERMAL	Heat Lower Lvl Elev Mach Rm L107	X		
1-043	TRI-2/60R	Relay	Fire Hat Elev. L107	X		
1-044	TRI-2/60R	Relay	Shunt Trip Elev EMR L107	X		
1-045	TRI-2/60R	Relay	Alt. Recall L107	X		
1-046	TRI-2/60R	Relay	Pri. Recall L107	X		
1-047	FP-11	DUCT	D/D Lower Lvl AHU-1 Return	X		
1-048	TRI-2/60R	Relay	LL AHU-1 Shutdown	X		
1-049	TRI-2/60D	SUPV	Backup E. Generator Running	X		Manual only > shorted the Input terminal of Fire alarm module

## DEVICE TEST RESULTS

### District of Columbia Superior Court > BUILDING – C

1-050		SUPV	Backup E. Generator Fault	X		Manual only > shorted the Input terminal of Fire alarm module
1-051	FP-11	PHOTO	S/D Lower Lvl Mach Rm B106	X		
1-052	FP-11	PHOTO	S/D Lower Lvl Generator Rm B106	X		
1-053	TRI-2/60D	SUPV	T/S LL Jockey Pump Discharge	X		NFPA 25. Functional test with BFPE Semi Annual
1-054			LL Fire Pump Rm B102(Spare)			1-054 not found in the Field. Siemens to verify in Field.
1-055	TRI-2/60R	Relay	LL AHU-B Shutdown	X		
1-057	TRI-2/60D	SUPV	LL Main E. Generator Running	X		Manual only > shorted the Input terminal of Fire alarm module
1-058		SUPV	LL Main E. Generator Fault	X		Manual only > shorted the Input terminal of Fire alarm module
1-059	TRI-2/60	SUPV	Lower Level Fire Pump Running	X		NFPA 25. Functional test with BFPE Semi Annual
1-060	FP-11	DUCT	D/D Lower Level AHU-1 Return	X		
2-001	FP-11	PHOTO	S/D 1 <sup>st</sup> Flr Fire alarm closet	X		
2-002	FP-11	PHOTO	S/D 1 <sup>st</sup> Flr Elev PE-3 Lobby	X		Test with Schindler 4/2/2023, ASME A17
2-003	MSI-1	PULL	P/S 1 <sup>st</sup> Flr North Vestibule 100	X		
2-004	FP-11	PHOTO	S/D 1 <sup>st</sup> Flr Elev Lobby 1000	X		Test with Schindler 4/2/2023, ASME A17
2-005	TRI-2/60R	RELAY	Door Release 1 <sup>st</sup> Flr Tele Rm10	X		FUTURE USE ONLY
2-006	TRI-2/60D	ALARM	W/F 1 <sup>st</sup> Flr Stair A	X		NFPA 25. Functional test with BFPE Semi Annual
2-007		SUPV	T/S 1 <sup>st</sup> Flr Stair A Valve	X		NFPA 25. Functional test with BFPE Semi Annual
2-008	MSI-1	PULL	P/S 1 <sup>st</sup> Flr South Vestibule 100	X		2-010 not found in the Field. Siemens to verify the exact location in Field.
2-009	MSI-1	PULL	P/S 1 <sup>st</sup> Flr East Vestibule 1005	X		
2-010	TRI-2/60	MONITOR	Pad Trouble 1 <sup>st</sup> Flr Fire alarm closet	X		2-026 not found in the Field. Siemens to verify the exact location in Field.
2-012	FP-11	PHOTO	Smoke Lower Lvl FACP Rm L012	X		
2-013	MSI-1	PULL	Pull Lower Lvl Stair B	X		2-027 not found in the Field. Siemens to verify the exact location in Field.
2-026	TRI-2/60R	RELAY	Lower Lvl Turnstiles Rm L800	X		
2-027	TRI-2/60R	RELAY	Lower Lvl Turnstiles Rm L800	X		
2-029	FP-11	PHOTO	S/D Lower Lvl Elec Rm B101	X		2-030 not found in the Field. Siemens to verify the exact location in Field.
2-030	TRI-2/60	SUPV	T/S Lower Lvl Tenant Space	X		
2-031	TRI-2/60R	RELAY	Lower Lvl Door release	X		
2-032	TRI-2/60	SUPV	Maine Valve Lower Lvl Stair A	X		NFPA 25. Functional test with BFPE Semi Annual
2-033	TRI-2/60D	ALARM	W/F Lower Level Stair A	X		NFPA 25. Functional test with BFPE Semi Annual
2-034		SUPV	T/S Lower Level Stair A	X		NFPA 25. Functional test with BFPE Semi Annual
2-048	FP-11	PHOTO	S/D Lower Lvl Elev Lobby	X		Test with Schindler 4/2/2023, ASME A17
2-055	MSI-1	PULL	P/S Lower Lvl Stair A	X		2-056 not found in the Field. Siemens to verify the exact location in Field.
2-056	TRI-2/60	MONITOR	Trouble Lower Lvl PAD-3 #1	X		
3-020	FP-11	PHOTO	S/D 2 <sup>nd</sup> Flr Fire Rm2102	X		
3-021	MSI-1	PULL	P/S 2 <sup>nd</sup> Flr Stair B Front	X		

## DEVICE TEST RESULTS

### District of Columbia Superior Court > BUILDING – C

3-022	FP-11	PHOTO	S/D 2 <sup>nd</sup> Flr Elev Lobby 2000	X		Test with Schindler 4/2/2023, ASME A17
3-023	TRI-2/60R	RELAY	2 <sup>nd</sup> Fl. Door release	X		FUTURE USE ONLY
3-024	MSI-1	PULL	P/S 2 <sup>nd</sup> Flr Stair A	X		
3-025	TRI-2/60D	Alarm	W/F 2 <sup>nd</sup> Flr Stair A	X		NFPA 25. Functional test with BFPE Semi Annual
3-026		SUPV	T/S 2 <sup>nd</sup> Flr Stair A Valve	X		NFPA 25. Functional test with BFPE Semi Annual
3-027	TRI-2/60	MONITOR	PAD Trouble 2 <sup>nd</sup> Flr Fire Rm201	X		3-027 not found in the Field. Siemens to verify the exact location in Field.
3-028	MSI-1	PULL	P/S 2 <sup>nd</sup> Flr Stair B Rear	X		
						4-002 is marked as '1' in the field. Siemens to update the Label on device.
4-001	FP-11	DUCT	Duct Attic AHU-3 Return	X		
4-002	TRI-2/60R	RELAY	Attic AHU-3 Shutdown	X		
4-003	FP-11	DUCT	Duct Attic AHU-2 Return	X		4-004 is marked as '3' in the field. Siemens to update the Label on device.
4-004	TRI-2/60R	RELAY	Attic AHU-2 Shutdown	X		
4-005	FP-11	DUCT	Duct Attic DOAS-1 Supply	X		4-006 is marked as '5' in the field. Siemens to update the Label on device.
4-006	TRI-2/60R	RELAY	Attic DOAS-1 Shutdown	X		
4-007	FP-11	DUCT	Duct Attic DOAS-1 Return	X		4-008 is marked as '7' in the field. Siemens to update the Label on device.
4-008	TRI-2/60R	RELAY	Attic DOAS-1 Shutdown	X		
4-009	FP-11	DUCT	Duct Attic DOAS-2 Supply	X		4-010 is marked as '9' in the field. Siemens to update the Label on device.
4-010	TRI-2/60R	RELAY	Attic DOAS-2 Shutdown	X		
4-011	FP-11	DUCT	Duct Attic DOAS-2 Return	X		4-012 is marked as '11' in the field. Siemens to update the Label on device.
4-012	TRI-2/60R	RELAY	Attic DOAS-2 Shutdown	X		
4-013	TRI-2/60D	Alarm	W/F Attic Water Flow	X		NFPA 25. Functional test with BFPE Semi Annual
4-014		SUPV	T/S Attic Valve Tamper	X		NFPA 25. Functional test with BFPE Semi Annual
4-015	TRI-2/60	SUPV	Hi/Low Attic Pressure Switch	X		NFPA 25. Functional test with BFPE Semi Annual
4-016	TRI-2/60	ALARM	Flow 3 <sup>rd</sup> Flr Data Center	X		NFPA 25. Functional test with BFPE Semi Annual
4-017	TRI-2/60D	SUPV	Tamper 3 <sup>rd</sup> Flr Rm3102	X		NFPA 25. Functional test with BFPE Semi Annual
4-018		SUPV	Hi/Low Air 3 Flr Rm3102	X		NFPA 25. Functional test with BFPE Semi Annual
4-019	TRI-2/60R	RELAY	EPO 3 <sup>rd</sup> Flr Rm3103			4-024 not found in the Field. Siemens to verify the exact location in Field.
4-024	TRI-2/60	MONITOR	PAD Attic Trouble 3 <sup>rd</sup> Flr Fire Rm 3012	X		
4-027	FP-11	PHOTO	S/D 3 <sup>rd</sup> Flr Rm3103	X		4-028 not found in the Field. Siemens to verify the exact location in Field.
4-028	TRI-2/60	MONITOR	PAD Trouble 3 <sup>rd</sup> Flr Fire Rm3012	X		
4-029	MSI-1	PULL	P/S Attic Stair A	X		
4-030	FP-11	PHOTO	S/D 3 <sup>rd</sup> Flr Fire Rm3012	X		
4-031	MSI-1	PULL	P/S 3 <sup>rd</sup> Flr Stair B	X		4-034 not found in the Field. Siemens to verify the exact location in Field.
4-032	MSI-1	PULL	P/S 3 <sup>rd</sup> Flr Corr. 3900 by Stair	X		
4-033	FP-11	DUCT	D/D AHU 3 Flr Printer Rm 3101	X		
4-034	TRI-2/60R	RELAY	3 <sup>rd</sup> FI AHU Shut Rm.3101	X		4-036 not found in the Field. Siemens to verify the exact location in Field.
4-035	FP-11	DUCT	D/D AHU 3 <sup>rd</sup> Flr Printer Rm3103	X		
4-036	TRI-2/60R	RELAY	3 <sup>rd</sup> FI AHU Shut Rm.3101	X		4-038 not found in the Field. Siemens to verify the exact location in Field.
4-037	FP-11	DUCT	D/D AHU 3 <sup>rd</sup> Flr Net.Ops.Ctr Rm3103	X		
4-038	TRI-2/60R	RELAY	3 <sup>rd</sup> FI AHU Shut Rm.3103	X		

## DEVICE TEST RESULTS

### District of Columbia Superior Court > BUILDING – C

4-039	TRI-2/60D		FM-200 Sys. 3 <sup>rd</sup> Flr Net.Ops.Ctr Rm3103	X		Functional test with BFPE Semi Annual
4-040			FM-200 3 <sup>rd</sup> Flr Net.Ops.Ctr Rm3103	X		Functional test with BFPE Semi Annual
4-041	TRI-2/60D		Vesda 3 <sup>rd</sup> Flr Net.Ops.Ctr Rm3103	X		Functional test with BFPE Semi Annual
4-042			FM-200 3 <sup>rd</sup> Flr Net.Ops.Ctr Rm3103	X		Functional test with BFPE Semi Annual
4-043	FP-11	DUCT	D/D AHU 3 <sup>rd</sup> Flr Data Center 3105	X		
4-044	TRI-2/60R	RELAY	3 <sup>rd</sup> FI AHU Shut Rm.3105	X		
4-045	FP-11	DUCT	D/D AHU 3 <sup>rd</sup> Flr Data Center 3105	X		
4-046	TRI-2/60R	RELAY	3 <sup>rd</sup> FI AHU Shut Rm.3105	X		
4-047	FP-11	PHOTO	S/D 3 <sup>rd</sup> Flr Data Center Rm3105	X		
4-048	FP-11	PHOTO	S/D 3 <sup>rd</sup> Flr Data Center Rm3105	X		
4-049	FP-11	PHOTO	S/D 3 <sup>rd</sup> Flr Data Center Rm3105	X		
4-050	FP-11	PHOTO	S/D 3 <sup>rd</sup> Flr Data Center Rm3105	X		
4-051	FP-11	PHOTO	S/D 3 <sup>rd</sup> Flr Data Center Rm3105	X		
4-052	FP-11	PHOTO	S/D 3 <sup>rd</sup> Flr Elevator Lobby 3000	X		Test with Schindler 4/2/2023, ASME A17
4-053	TRI-2/60R	RELAY	3 <sup>rd</sup> Flr Door Release Tele. Rm	X		FUTURE USE ONLY
4-054	MSI-1	PULL	P/S 3 <sup>rd</sup> Flr Stair A	X		
4-055	TRI-2/60D	ALARM	W/F 3 <sup>rd</sup> Flr Stair A	X		NFPA 25. Functional test with BFPE Semi Annual
4-056		SUPV	T/S 3 <sup>rd</sup> Flr Stair A Valve	X		NFPA 25. Functional test with BFPE Semi Annual
4-057	TRI-2/60R	RELAY	Attic AHU Shut	X		4-057 is marked as '58' in the field. Siemens to update the Label on device.
4-058	FP-11	DUCT	D/D AHU-3 Attic	X		
4-059	FP-11	DUCT	D/D AHU-2 Attic	X		4-060 is marked as '59' in the field. Siemens to update the Label on device.
4-060	TRI-2/60R	RELAY	Attic AHU Shut	X		

ADDRESS	TYPE	CLASS/STYLE	CIRCUIT #		PASS	FAIL	COMMENT
2-056	PAD-3	B	NAC-1-1	Basement	X		2x 7ah Battery Replaced New 3/22/2023
		B	NAC-1-2	Basement	X		
		B	NAC-1-3	Basement	X		
		B	NAC-1-4	Spare			
2-010	PAD-3	B	NAC-2-1	1 <sup>ST</sup> Floor	X		2x 7ah Battery Replaced New 3/22/2023
		B	NAC-2-2	1 <sup>ST</sup> Floor	X		
		B	NAC-2-3	1 <sup>ST</sup> Floor	X		
		B	NAC-2-4	Spare			
3-027	PAD-3	B	NAC-3-1	2 <sup>ND</sup> Floor	X		2x 7ah Battery Replaced New 3/22/2023

## DEVICE TEST RESULTS

### District of Columbia Superior Court > BUILDING – C

		B	NAC-3-2	2 <sup>ND</sup> Floor	X		
		B	NAC-3-3	2 <sup>nd</sup> Floor	X		
		B	NAC-3-4	Spare			
4-028	PAD-3	B	NAC- 4-1	3 <sup>RD</sup> Floor	X		2x 7ah Battery Replaced New 3/22/2023
		B	NAC- 4-2	3 <sup>RD</sup> Floor	X		
		B	NAC- 4-3	3 <sup>RD</sup> Floor	X		
		B	NAC- 4-4	Spare			
4-024	PAD-3	B	NAC-5-1	Penthouse Mechanical rm	X		2x 7ah Battery Replaced New 3/22/2023
		B	NAC-5-2	Penthouse Mechanical rm	X		
		B	NAC-5-3	Penthouse Mechanical rm	X		
		B	NAC-5-4	Spare			
FACP	XLS				x		2x 100ah Battery Replaced New 3/22/2023
LOOP-1	SLC	4		Basement	X		
LOOP-2	SLC	4		1 <sup>st</sup> floor and Basement	X		
LOOP-3	SLC	4		2 <sup>nd</sup> floor	X		
LOOP-4	SLC	4		3 <sup>rd</sup> Floor and Penthouse	X		
VOICE	XLSV	B	1-1	All Floor	X		
Keltron >TX		IP add. 10.5.10.40		Disconnect 120vac Panel ELB CKT.# 33			1x 12ah Battery Replaced New 3/22/2023

**NOTE:** Magnetic Door Holders in Office Corridor 3<sup>RD</sup> floor room 3900, 3900A and 2<sup>nd</sup> floor room 2900 are remained Locked during the Fire Alarm Activation. This is a secure area for Server room and IT personnel.

Deficiency:

1. All Batteries Failed. – UPDATE – All batteries are replaced on 3/22/2023

# Supplementary Records 1 page

Building C - DC Superior Court  
410 E St. N.W. Washington DC 20001

7.1, 7.2, 7.3, 7.5 and 7.11

ADDRESS	TYPE	CLASS STYLE	LOCATION	Charger VDC	Battery PASS	Battery FAIL	DATE OF MANUFAC TURE	PRIMARY POWER		SECONDARY POWER		COMMENT
								AC STAND -BY	AC ALARM LOAD	DC STAND -BY	DC ALARM LOAD	
8	FACP XLSV SIEMENS	B	1st Floor Rm.1012	27.42	X		1/28/23	.84	1.09	1.47	2.60	100AH X2 Battery – New Installed 3/22/23 120vac Disconnect Panel FA Ckt.#5
2-56	PAD-3 SIEMENS	B	Basement Level Rm. L012	27.60	X		2/11/23	.10	.52	.03	2.28	7AH X2 Battery – New Installed 3/22/23 120vac Disconnect Panel FA Ckt.#1
2-10	PAD-3 SIEMENS	B	1st Floor Rm.1012	27.70	X		2/11/23	.09	.50	.03	1.16	7AH X2 Battery – New Installed 3/22/23 120vac Disconnect Panel FA Ckt.#2
3-27	PAD-3 SIEMENS	B	2nd Floor Rm. 2012	27.90	X		2/11/23	.11	.43	.03	1.83	7AH X2 Battery – New Installed 3/22/23 120vac Disconnect Panel FA Ckt.#3
4-28	PAD-3 SIEMENS	B	3rd Floor Rm. 3012	27.93	X		2/11/23	.11	.42	.03	1.80	7AH X2 Battery – New Installed 3/22/23 120vac Disconnect Panel FA Ckt.#4
4-24	PAD-3 SIEMENS	B	3rd Floor Rm. 3012	27.70	X		2/11/23	.09	.34	.03	1.47	7AH X2 Battery - New Installed 3/22/23 120vac Disconnect Panel FA Ckt.#4
Kelttron >TX IP add. 10.4.7.40			Basement Level, Engineers office	13.05	X		8/5/22					12AH X1 Battery – New Installed 3/22/23 120vac Disconnect Panel FA Ckt.#13